IV. PRIVREMENA SITUACIJA Br. 007
IV. Interim payment certificate No. 007

Amount / Iznos: $

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / U kupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)	Amount/Cena (USD)	Amount/Cena (USD)	Completed ratio / Procenat završenosti	Amount/Cena (USD)
I	**CONSTRUCTION FEE / Troškovi izvođenja radova**	**1.127.925.700,00**	**97,00%**	**42.250.310,17**	**61.727.991,91**	**5,47%**	**19.477.681,74**
1	Architectural Works / Arhitektonski radovi	16.600.314,00	1,43%	544.465,84	999.520,34	6,02%	455.054,50
2	Substructure Works / Radovi na donjem stroju	209.735.688,00	18,04%	16.194.894,33	27.195.630,23	12,97%	11.000.735,90
3	Superstructure Works / Radovi na gornjem stroju	249.437.955,00	21,45%	12.369.579,10	15.002.535,46	6,01%	2.632.956,36
4	Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak	253.938.256,00	21,84%	1.696.791,28	6.423.721,86	2,53%	4.726.930,58
5	Access Road and Road detour / Pristupni putevi i devijacije	27.374.721,00	2,35%	1.427.134,50	1.786.961,10	6,53%	359.826,60
6	Drainage Works / Drenažni radovi	8.971.793,00	0,77%	161.888,80	161.888,80	1,80%	0,00
7	Overhead contact system / Kontaktna mreža	80.679.702,00	6,94%	2.736.658,48	2.746.959,68	3,40%	10.301,20
8	Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS	22.273.130,00	1,92%	183.741,80	326.746,20	1,47%	143.004,40
9	Power Supply / Napajanje	26.601.912,00	2,29%	1.963.538,64	2.004.707,94	7,54%	41.169,30
10	Signaling System / Signalno-sigurnosni sistemi	116.510.191,00	10,02%	823.811,30	823.811,30	0,71%	0,00

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / U kupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)	Amount/Cena (USD)	Amount/Cena (USD)	Completed ratio / Procenat završenosti	Amount/Cena (USD)
11	Telecommunication Syetem / Telekomunikacioni sistemi	71.650.868,00	6,16%	1.952.053,00	1.952.053,00	2,72%	0,00
12	Thermotechnical Installations & Fire Suppression / Termotehničke i protivpožarne instalacije	5.809.444,00	0,50%	0,00	0,00	0,00%	0,00
13	Radovi na gornjem stroju / Mašinske instalacije i radovi	2.610.409,00	0,22%	0,00	0,00	0,00%	0,00
14	Roads Traffic Signalization and Equipment / Putna saobraćajna signalizacija i oprema	1.371.233,00	0,12%	3.267,60	6.535,20	0,48%	3.267,60
15	Landscaping, planning of platform and evironment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine	34.360.084,00	2,95%	2.192.485,50	2.296.920,80	6,68%	104.435,30
II	**DESIGN FEE / TROŠKOVI PROJEKTOVANJA**	**34.884.300,00**	**3,00%**	**17.442.150,00**	**17.442.150,00**	**50,00%**	0,00
1	Design Fee (PGD) / Troškovi projektovanja (PGD)	17.442.150,00	1,50%	17.442.150,00	17.442.150,00	100,00%	0,00
2	Design Fee (PZI) / Troškovi projektovanja (PZI)	17.442.150,00	1,50%	0,00	0,00	0,00%	0,00
TOTAL/UKUPNO		**1.162.810.000,00**	**100,00%**	**59.692.460,17**	**79.170.141,91**	**6,81%**	**19.477.681,74**

Note:1.Additonal payments under Contract are not included in this Table of Price and shall be paid separately according to Contract.
2.The payment for each unit shall be paid duly completion of that unit.
3.Advance payment are not included in this Table of Price as defined in the Annex 1.

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 18. 10. 2022.

Amount approved By Supervisor / Potpis odgovornog nadzornog organa: _____

Date/Datum : 18/

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Architectural design of reconstruction and adaptation of the station building, including landscaping in Novi Sad railway station / Projekat arhitekture rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Novi Sad**										
1	Preliminary works / Pripremni radovi	Completion of preliminary works / Završetak pripremnih radova	1	360.447	360.447	0,12	43.253,64	0,42	151.387,74	0,30	108.134,10
4	Aluminum joinery and Locksmith's works / Aluminarija i bravarski radovi	Completion of aluminum joinery and Locksmith's works / Završetak aluminarije i bravarskih radova	1	1.230.792	1.230.792	0,16	196.926,72	0,41	504.624,72	0,25	307.698,00
6	Other decoration works / Ostali dekoraterski radovi	Completion of other decoration works / Završetak dekoraterskih radova	1	280.160	280.160	0,38	106.460,80	0,52	145.683,20	0,14	39.222,40
	Summary / Ukupno (USD)				**16.600.314**		**544.465,84**		**999.520,34**		**455.054,50**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum: 18. 10. 2022.

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum: 18.10.2022.

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B	**Open track section Novi Sad-Rumenka (km 77+411.09 - km 83+278.60) / Deonica otvorene pruge Novi Sad - Rumenka (km 77+411.09 - km 83+278.60)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	467.825	935.650	1,20	561.390,00	1,30	608.172,50	0,10	46.782,50
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	5.528.325	11.056.650	0,20	1.105.665,00	0,35	1.934.913,75	0,15	829.248,75
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	404.795	809.590	0,30	121.438,50	0,40	161.918,00	0,10	40.479,50
C	**Rumenka station (km 83+278.60 - km 84+651.09) / Stanica Rumenka (km 83+278.60 - km 84+651.09)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	97.170	194.340	0,60	58.302,00	0,80	77.736,00	0,20	19.434,00
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	123.145	246.290	0,60	73.887,00	0,70	86.201,50	0,10	12.314,50
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	595.600	1.191.200	0,00	0,00	0,20	119.120,00	0,20	119.120,00
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	87.835	175.670	0,60	52.701,00	0,80	70.268,00	0,20	17.567,00
H	**Open track section Stepanovićevo - Zmajevo (km 97+769.04 - km 102+189.67) / Deonica otvorene pruge Stepanovićevo - Zmajevo (km 97+769.04 - km 102+189.67)**										
1	Preliminary works / Pripremni radovi	Completion of works / Završetak radova	1	43.014	43.014	0,00	0,00	0,80	34.411,20	0,80	34.411,20
2	Removal ballast / Uklanjanje zastora	Completion of works / Završetak radova	1	72.386	72.386	0,00	0,00	0,30	21.715,80	0,30	21.715,80
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	229.340	458.680	0,00	0,00	0,30	68.802,00	0,30	68.802,00
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	327.625	655.250	0,00	0,00	0,30	98.287,50	0,30	98.287,50

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
J	**Open track section Zmajevo-Vrbas (km 103+382.06 - km 112+861.00) / Deonica otvorene pruge Zmajevo - Vrbas (km 103+382.06 - km 112+861.00)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	582.190	1.164.380	0,20	116.438,00	0,40	232.876,00	0,20	116.438,00
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	425.565	851.130	0,20	85.113,00	0,40	170.226,00	0,20	85.113,00
M	**Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas - Lovćenac (km 115+001.90 - km 128+849.48)**										
1	Preliminary works / Pripremni radovi	Completion of the Works / Završetak radova	1	233.726	233.726	0,00	0,00	0,10	23.372,60	0,10	23.372,60
2	Removal ballast / Uklanjanje zastora	Completion of works / Završetak radova	1	107.172	107.172	0,00	0,00	0,10	10.717,20	0,10	10.717,20
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	871.695	1.743.390	0,00	0,00	0,20	174.339,00	0,20	174.339,00
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	333.560	667.120	0,00	0,00	0,20	66.712,00	0,20	66.712,00
N	**Lovćenac station (km128+849.48 - km130+141.85) / Stanica Lovćenac (км128+849.48 - км130+141.85)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	95.695	191.390	1,80	172.251,00	2,00	191.390,00	0,20	19.139,00
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	82.705	165.410	1,70	140.598,50	2,00	165.410,00	0,30	24.811,50
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	588.640	1.177.280	1,40	824.096,00	2,00	1.177.280,00	0,60	353.184,00
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	63.395	126.790	0,00	0,00	2,00	126.790,00	2,00	126.790,00
O	**Open track section Lovćenac-Bačka Topola (km 130+141.85 - km 142+691.40) / Deonica otvorene pruge Lovćenac - Bačka Topola (km 130+141.85 - km 142+691.40)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	593.820	1.187.640	1,40	831.348,00	1,84	1.092.628,80	0,44	261.280,80
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.244.740	2.489.480	0,90	1.120.266,00	1,92	2.389.900,80	1,02	1.269.634,80
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	3.543.263	7.086.526	0,16	566.922,08	1,26	4.464.511,38	1,10	3.897.589,30

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	407.335	814.670	0,00	0,00	0,30	122.200,50	0,30	122.200,50
P	**Bačka Topola station (km 142+691.40 - km 144+269.38) / Stanica Bačka Topola (km 142+691.40 - km 144+269.38**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	90.755	181.510	0,00	0,00	1,80	163.359,00	1,80	163.359,00
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	210.695	421.390	0,60	126.417,00	1,86	391.892,70	1,26	265.475,70
Q	**Open track section Bačka Topola-Žednik (km 144+269.38 - km 156+211.82) / Deonica otvorene pruge Bačka Topola - Žednik (km 144+269.38 - km 156+211.82)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	626.000	1.252.000	0,44	275.440,00	0,58	363.080,00	0,14	87.640,00
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	614.420	1.228.840	0,36	221.191,20	0,48	294.921,60	0,12	73.730,40
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	5.232.350	10.464.700	0,26	1.360.411,00	0,50	2.616.175,00	0,24	1.255.764,00
S	**Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64**		**0**		**0**						
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	2.410.625	4.821.250	0,72	1.735.650,00	1,25	3.013.281,25	0,53	1.277.631,25
14	Service road / Servisni put	Completion of works / Završetak radova	1	176.511	176.511	0,50	88.255,50	0,60	105.906,60	0,10	17.651,10
	Summary / Ukupno (USD)				**209.735.688**		**16.194.894,33**		**27.195.630,23**		**11.000.735,90**

Confirmed by Contractor / Odgovorni Izvođač radova:

Date/Datum : 18.10.2022

Approved By Supervisor / Nadzorni Organ:

Date/Datum: 18.10.2022

Dragoljub V. Nikolić
dipl. građ. inž.
415 H00731 19

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B	**Open track section Novi Sad-Rumenka (km 77+411.09 - km 83+278.60) / Otvorena pruga Novi Sad-Rumenka (km 77 + 411,09 - km 83 + 278,60)**										
1	**Procurement / Nabavka**										
1-1	**Rail / Šine**										
1-1.3	Transitional rails 49E1/60E1 / Prelazne šine 49E1 / 60E1	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorenog dela pruge	4	1.960	7.840	0,00	0,00	4,00	7.840,00	4,00	7.840,00
1-4	**Switches / Skretnice**										
1-4.1	type 60E1-300-6° / tip 60E1-300-6 °	Completion of procurement for each one set of switches / Završetak nabavke za svaki set skretnica	13	165.254	2.148.305	0,00	0,00	9,00	1.487.288,32	9,00	1.487.288,32
1-4.2	type 49E1-300-6° / tip 49E1-300-6 °	Completion of procurement for each one set of switches / Završetak nabavke za svaki set skretnica	6	132.159	792.952	0,00	0,00	5,00	660.793,04	5,00	660.793,04
2	**Handling / Manipulacija**										
2-4	Switches / Skretnice	Completion of the works / Završetak radova	1	13.300	13.300	0,00	0,00	0,74	9.842,00	0,74	9.842,00
N	**Lovćenac station (km128+849.48 - km130+141.85) / Stanica Lovćenac (км128+849.48 - км130+141.85)**										
3	**Works / Radovi**										
3-1	Dismantling existing track / Demontaža postojećeg koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	1	75.224	75.224	0,70	52.656,80	1,00	75.224,00	0,30	22.567,20
O	**Open track section Lovćenac-Bačka Topola (km 130+141.85 - km 142+691.40) / Deonica otvorene pruge Lovćenac - Bačka Topola (km 130+141.85 - km 142+691.40)**										
3	**Works / Radovi**										
3-1	Dismantling existing track / Demontaža postojećeg koloseka	Completion of the works / Završetak radova	1	773.094	773.094	0,70	541.165,80	1,00	773.094,00	0,30	231.928,20
P	**Bačka Topola station (km 142+691.40 - km 144+269.38) / Stanica Bačka Topola (km 142+691.40 - km 144+269.38)**										
3	**Works / Radovi**										
3-1	Dismantling existing track / Demontaža postojećeg koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	89.970	179.940	1,40	125.958,00	2,00	179.940,00	0,60	53.982,00

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
Q	**Open track section Bačka Topola-Žednik (km 144+269.38 - km 156+211.82) / Deonica otvorene pruge Bačka Topola - Žednik (km 144+269.38 - km 156+211.82)**										
3	**Works / Radovi**										
3-1	Dismantling existing track / Demontaža postojećeg koloseka	Completion of the works / Završetak radova	1	346.108	346.108	0,70	242.275,60	1,00	346.108,00	0,30	103.832,40
R	**Žednik station (km 156+211.82 - km 157+500.66) / Stanica Žednik (km 156+211.82 - km 157+500.66)**										
3	**Works / Radovi**										
3-1	Dismantling existing track / Demontaža postojećeg koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	91.472	182.944	1,40	128.060,80	2,00	182.944,00	0,60	54.883,20
Summary / Ukupno (USD)					**249.437.955**		**12.369.579,10**		**15.002.535,46**		**2.632.956,36**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 18.10.2022

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 18.10.2022.

Јован Н. Вучковић дипл. грађ. инж. 315 9343 03 ИНЖЕЊЕРСКА КОМОРА СРБИЈЕ ОДГОВОРНИ ИЗВОЂАЧ РАДОВА

Небојша Ј. Стојојевић дипл. грађ. инж. 415 8835 07 ИНЖЕЊЕРСКА КОМОРА СРБИЈЕ ОДГОВОРНИ ИЗВОЂАЧ РАДОВА

18.10.2022

Срђан Ж. Васић дипл. грађ. инж. 315 4271 03 ИНЖЕЊЕРСКА КОМОРА СРБИЈЕ ОДГОВОРНИ ПРОЈЕКТАНТ

Предраг Ж. Крстић дипл. грађ. инж. 415 0026 06 ИНЖЕЊЕРСКА КОМОРА СРБИЈЕ ОДГОВОРНИ ИЗВОЂАЧ РАДОВА

18.10.2022

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
V	**Overpass bridge at km139+003.02 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 139+003.02 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	64	6.756	432.384	0,00	0,00	10,80	72.964,80	10,80	72.964,80
X	**Overpass bridge at km152+282.46 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 152+282.46 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	64	6.936	443.904	16,00	110.976,00	26,26	182.139,36	10,26	71.163,36
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	8	38.374	306.992	0,00	0,00	3,80	145.821,20	3,80	145.821,20
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	82.412	164.824	0,00	0,00	0,85	70.050,20	0,85	70.050,20
AG	**Underpass at railway / Podvožnjak ispod pruge**										
5	**Underpass at km 142+712.26 / Podvožnjak u km 142+712.26**										
5-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	48.446	48.446	0,05	2.422,31	1,00	48.446,26	0,95	46.023,95
5-2.	Plain and reinforced concrete / Obični i	Completion of the works / Završetak radova	1	755.192	755.192	0,58	438.011,19	0,95	717.432,12	0,37	279.420,93
5-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	450.265	450.265	0,58	261.153,84	0,96	432.254,63	0,38	171.100,79
6	**Underpass at km 143+729,22 / Podvožnjak u km 143+729,22**										
6-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	79.084	79.084	0,00	0,00	0,17	13.444,28	0,17	13.444,28
6-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	4.942.751	4.942.751	0,00	0,00	0,02	98.855,03	0,02	98.855,03
6-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	843.563	843.563	0,00	0,00	0,03	25.306,89	0,03	25.306,89
7	**Underpass at km 156+453,73 / Podvožnjak u km 156+453,73**										
7-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	85.516	85.516	0,00	0,00	0,50	42.758,08	0,50	42.758,08
7-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	4.008.570	4.008.570	0,00	0,00	0,41	1.643.513,70	0,41	1.643.513,70
7-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	582.579	582.579	0,00	0,00	0,42	244.683,11	0,42	244.683,11

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
9	**Underpass at km 174+515.35 / Podvožnjak u km 174+515.35**										
9-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	88.204	88.204	0,06	5.292,26	0,12	10.584,52	0,06	5.292,26
9-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	3.822.187	3.822.187	0,12	458.662,46	0,28	1.070.212,42	0,16	611.549,95
9-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	2.410.918	2.410.918	0,12	289.310,17	0,28	675.057,06	0,16	385.746,89
9-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	1.029.050	1.029.050	0,12	123.486,05	0,19	195.519,58	0,07	72.033,53
AK	**Culvert / Propust**										
2	Culvert at km 83+567,31 / Propust u km 83+567,31	Completion of half of the culvert box / Završetak polovine propusta	2	135.715	271.430	0,00	0,00	0,40	54.286,08	0,40	54.286,08
15	Culvert at km 114+579,38 / Propust u km 114+579,38	Completion of half of the culvert box / Završetak polovine propusta	2	209.375	418.750	0,00	0,00	0,40	83.750,08	0,40	83.750,08
17	Culvert at km 163+413,36 / Propust u km 163+413,36	Completion of half of the culvert box / Završetak polovine propusta	2	128.700	257.400	0,00	0,00	1,70	218.790,32	1,70	218.790,32
AL	**Subway / Pothodnik**										
2	**Subway in TPS Novi Sad / Pothodnik u TPS Novi Sad**										
2-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	45.590	45.590	0,00	0,00	0,90	41.031,39	0,90	41.031,39
3	**Subway in Kisač railway station / Pothodnik u stanici Kisač**										
3-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	39.191	39.191	0,00	0,00	0,90	35.272,31	0,90	35.272,31
4	**Subway in Stepanovićevo stopping place / Pothodnik u stajalištu Stepanovićevo**										
4-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	39.454	39.454	0,00	0,00	0,90	35.508,24	0,90	35.508,24
5	**Subway in Zmajevo railway station / Pothodnik u stanici Zmajevo**										
5-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	41.850	41.850	0,00	0,00	0,90	37.664,62	0,90	37.664,62

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
8	**Subway in Bačka Topola railway station / Pothodnik u stanici Bačka Topola**										
8-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	39.380	39.380	0,00	0,00	0,05	1.969,01	0,05	1.969,01
8-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	463.296	463.296	0,00	0,00	0,19	88.026,24	0,19	88.026,24
8-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	231.648	231.648	0,00	0,00	0,20	46.329,60	0,20	46.329,60
9	**Military ramp in Bačka Topola railway station / Vojna rampa u stanici Bačka Topola**										
9-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	30.269	30.269	0,00	0,00	0,50	15.134,25	0,50	15.134,25
9-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	356.100	356.100	0,00	0,00	0,06	21.366,00	0,06	21.366,00
9-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	178.050	178.050	0,00	0,00	0,27	48.073,50	0,27	48.073,50
Summary / Ukupno (USD)					**253.938,256**		**1.696.791,28**		**6.423.721,86**		**4.726.930,58**

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum : 18.10.2022

Branimir Ac Tokajlija
mast. inž. građ.
br. licence: 441M40921

Approved By Supervisor/
Nadzorni Organ:

Date/Datum : 18.10.2022.

Иван З. Бабић
маст. инж. грађ.
Бр. лиценце: 341И152 22
18.10.2022.

18.10.2022.

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AK	**Overpass at km 160+094.84 of the railway line / Nadvožnjak u km 160+094.84 železničke pruge**										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	15.978	15.978	0,60	9.586,80	0,75	11.983,50	0,15	2.396,70
AL	**Overpass at km 163+671.71 of the railway line / Nadvožnjak u km 163+671.71 železničke pruge**										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	13.610	13.610	0,80	10.888,00	1,00	13.610,00	0,20	2.722,00
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	602.217	602.217	0,50	301.108,50	0,60	361.330,20	0,10	60.221,70
AN	**Overpass at km 170+534.91 of the railway line / Nadvožnjak u km 170+534.91 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	577.428	577.428	0,60	346.456,80	0,80	461.942,40	0,20	115.485,60
AO	**Overpass at km 172+193.38 of the railway line / Nadvožnjak u km 172+193.38 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	895.003	895.003	0,60	537.001,80	0,80	716.002,40	0,20	179.000,60
Summary / Ukupno (USD)					**27.374.721**		**1.427.134,50**		**1.786.961,10**		**359.826,60**

Confirmed by Contractor / Odgovorni Izvođač radova: Драгољуб В. Николић дипл. грађ. инж. 415 H00731 19

Date/Datum : 18.10.2022.

Approved By Supervisor/ Nadzorni Organ:

Date/Datum: 18.10.2022

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
W	**Electric traction fixed installations-OCS: Subotica freight / Stabilna postrojenja električna vuče - KM: Subotica teretna**										
W-1	Dismantling and reconstruction of existing OCS / Demontaža i rekonstrukcija postojeće KM	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	51.506	51.506	0,40	20.602,40	0,60	30.903,60	0,20	10.301,20
Summary / Ukupno (USD)					**80.679.702**		**2.736.658,48**		**2.746.959,68**		**10.301,20**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 15.10.2021.

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 18.10.2021

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
F	**TSPn " Border (Granica) " - ELECTRICAL PART / PSN "Granica" - ELEKTRO DEO**										
F-1	**DISMANTLING OF ELECTRICAL EQUIPMENT / DEMONTAŽA ELEKTRO OPREME**										
1	Dismantling of 27.5kV equipment / Demontaža opreme 27.5kV	set / kpl.	1	35.982	35.982	0,00	0,00	1,00	35.982,00	1,00	35.982,00
2	Dismantling of grounding system / Demontaža sistema uzemljenja	set / kpl.	1	12.857	12.857	0,00	0,00	1,00	12.857,00	1,00	12.857,00
3	Dismantling of AC&DC system / Demontaža "AC&DC" sistema	set / kpl.	1	7.918	7.918	0,00	0,00	1,00	7.918,00	1,00	7.918,00
4	Dismantling of control protection cabinet / Demontaža ormana upravljanja i zaštite	set / kpl.	1	1.757	1.757	0,00	0,00	1,00	1.757,00	1,00	1.757,00
5	Dismantling of cables (electrical and control) / Demontaža kablova (strujnih i upravljačkih)	set / kpl.	1	21.590	21.590	0,00	0,00	1,00	21.590,00	1,00	21.590,00
J	**TSP "Žednik" - ELECTRICAL PART / PS "Žednik" - ELEKTRO DEO**										
J-1	**DISMANTLING OF ELECTRICAL EQUIPMENT / DEMONTAŽA ELEKTRO OPREME**										
2	Dismantling of grounding system / Demontaža sistema uzemljenja	set / kpl.	1	12.857	12.857	0,80	10.285,60	1,00	12.857,00	0,20	2.571,40

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
K	**TSP "Subotica" - ELECTRICAL PART / PS "Subotica" - ELEKTRO DEO**										
K-1	**DISMANTLING OF ELECTRICAL EQUIPMENT / DEMONTAŽA ELEKTRO OPREME**										
1	Dismantling of 27.5kV equipment / Demontaža opreme 27.5kV	set / kpl.	1	16.207	16.207	0,00	0,00	1,00	16.207,00	1,00	16.207,00
2	Dismantling of grounding system / Demontaža sistema uzemljenja	set / kpl.	1	12.857	12.857	0,00	0,00	1,00	12.857,00	1,00	12.857,00
3	Dismantling of AC&DC system / Demontaža "AC&DC" sistema	set / kpl.	1	7.918	7.918	0,00	0,00	1,00	7.918,00	1,00	7.918,00
4	Dismantling of control protection cabinet / Demontaža ormana upravljanja i zaštite	set / kpl.	1	1.757	1.757	0,00	0,00	1,00	1.757,00	1,00	1.757,00
5	Dismantling of cables (electrical and control) / Demontaža kablova (strujnih i upravljačkih)	set / kpl.	1	21.590	21.590	0,00	0,00	1,00	21.590,00	1,00	21.590,00
Summary / Ukupno (USD):					**22.273.130**		**183.741,80**		**326.746,20**		**143.004,40**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 18.10.2022.

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 18.10.2022.

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D	**Lighting installation in station / Instalacije stanične rasvete**										
1	Lighting installation in Novi Sad / Instalacije rasvete u Novom Sadu	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	162.777	162.777	0,60	97.666,20	0,70	113.943,90	0,10	16.277,70
2	Supply of materials and equipment for Novi Sad / Isporuka materijala i opreme za Novi Sad	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	379.816	379.816	0,60	227.889,60	0,65	246.880,40	0,05	18.990,80
F	**Relocation and protection of electrical installations design for protection and relocation of the existing technical and utility infrastructure / Izmeštanje i zaštita elektro instalacija, projekat zaštite i izmeštanja postojeće tehničke i komunalne infrastrukture**										
II	**Relocation and protection of power installations-20kv(10kv) / Izmeštanje i zaštita 20kV (10kV)**										
20	km140+500-km140+550 / km 140+500-km 140+550	Completion of the works / Završetak radova	1	29.504	29.504	0,80	23.603,20	1,00	29.504,00	0,20	5.900,80
Summary / Ukupno (USD):					**26.601.912**		**1.963.538,64**		**2.004.707,94**		**41.169,30**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 18.10.2022

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 18.10.2022

14. Roads Traffic Signalization and Equipment / Putna saobraćajna signalizacija i oprema

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
C	Road traffic in the course of works from Novi Sad to Bačka Topola / Saobraćajna signalizacija za vreme izvođenja radova od Novog Sada do Bačke Topole	Completion of installation of each road traffic signalization incourse of works / Završetak ugradnje svake od saobraćajne signalizacije i opreme	14	4.668	65.352	0,70	3.267,60	1,40	6.535,20	0,70	3.267,60
Summary / Ukupno (USD)					**1.371.233**		**3.267,60**		**6.535,20**		**3.267,60**

Confirmed by Contractor/
Odgovorni Izvođač radova:

Date/Datum

Approved By Supervisor/
Nadzorni Organ

Date/Datum 28.10.2022

15. Landscaping, planning of platform and evironment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B	**Landscaping of platforms in Novi Sad railway station / Pejzažno uređenje perona u stanici Novi Sad**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	6	127.380	764.280	2,72	346.473,60	2,91	370.675,80	0,19	24.202,20
D	**landscaping of platforms and platform canopies in TPS Novi Sad / Pejzažno uređenje perona i Peronske nadstrešnice u TPS Novi Sad**										
2	platform walls / Peronski zidovi	Completion of platform walls / Završetak peronskih zidova	1	97.881	97.881	0,00	0,00	0,30	29.364,30	0,30	29.364,30
E	**landscaping of platforms and platform canopies in Kisač railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Kisač**										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	122.019	244.038	0,00	0,00	0,10	12.201,90	0,10	12.201,90
F	**landscaping of platforms and platform canopies in Stepanovićevo stopping place / Pejzažno uređenje perona i Peronske nadstrešnice u stajalištu Stepanovićevo**										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	110.955	221.910	0,00	0,00	0,20	22.191,00	0,20	22.191,00
G	**landscaping of platforms and platform canopies in Zmajevo railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Zmajevo**										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	164.759	329.518	0,00	0,00	0,10	16.475,90	0,10	16.475,90
Summary / Ukupno (USD)					**34.360.084**		**2.192.485,50**		**2.296.920,80**		**104.435,30**

Confirmed by Contractor / Odgovorni Izvođač radova:

Date/Datum: 18.10.2022.

Approved By Supervisor/ Nadzorni Organ:

Date/Datum: 18.10.2022.